



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

DAILY REPORT

Daily Activities for: 03-01-2011		
Weather: 34-47 degrees clear cool		
Personnel on-site:		
Steven Burhans - Senior UXO Supervisor		
Don Giouard – UXO Site Safety	Marty Holm - USACE Baltimore	
Tim Jones - UXO Tech III		
Callie Phillips - UXO Tech II		
Lonnie Cuny - UXO Tech II		
David Sherer - UXO Tech II		
Mitchell Price - UXO Tech I		
Preston Lindbeck - UXO Tech I		
Tyler Szelig - UXO Tech I		
Summary of Activities:		
Mag and Flag Operations:		
D34 has had the silt fencing removed and is ready for mag and dig operations.		
<ul style="list-style-type: none"> Intrusive Operations: D32,C33,C34,C35,D35 total flags 365 		
QC/QA Complete:		
<ul style="list-style-type: none"> QC only – D32,C35,C37, and D35 		
Work Completed:	Today	Cumulative
Number of Anomalies flagged	898	898
Number of Anomalies investigated	365	620
Number of Grids QA/QC	4 QC	7 QC
Number of grids completed	4 QC	7 QC



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

Materials Recovered during Operations			
	Quantity	Location/Grid	Disposition
MEC	-	-	-
MD	250 Lbs	D32,C33,C34,C35,D35	Stored for turn in
Non-MD Scrap	25 lbs	D32,C33,C34,C35,D35	Tilcon Metal Roll off
Health and Safety: All personnel on site have read Work Plan and HASP. TILCON personnel escorted Contractor personnel to site. Tailgate safety meeting held by Team leader and team.			
Quality Control:			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
Vallon/Schonstedt	One	shipped for repair	waiting return
All metals detectors(White)	None		
Vehicle Inspections	None		
Notes: Vehicle inspection and equipment inspection sheets collected. Today 25.46 tons of play ground quality sand was delivered to the demo site.			
Upcoming Activities:			
<ul style="list-style-type: none"> • Intrusive operations • QC/QA • Demolitions Operations 			
SUXOS: Steve Burhans (443-804-7448)		UXO SS/QC: Don Giouard (281-667-5061)	

PHOTO DOCUMENTATION



QC of Grids TILCON 03012011

TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086



Munition Debris Tilcon 03012011

TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086



Metal Scrap Tilcon 03012011



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

Grid No.	MEC Qty	MEC Found - Nomenclature	X	Y	Z	Date Located	Date Destroyed	QC Pass Date	Comments



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086

Demo Shot Log

Date	Grid No.	MEC Qty	UXO Nomenclature	Status	# Deliveries	Demo Consumed	Demo Qty	Shot Cleared (Y/N)	Shot Record