



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

DAILY REPORT

Daily Activities for: 03-02-2011		
Weather: 26-42 degrees clear cool		
Personnel on-site:		
Steven Burhans - Senior UXO Supervisor		
Don Giouard – UXO Site Safety	Marty Holmes - USACE Baltimore	
Tim Jones - UXO Tech III		
Callie Phillips - UXO Tech II		
Lonnie Cuny - UXO Tech II		
David Sherer - UXO Tech II		
Mitchell Price - UXO Tech I		
Preston Lindbeck - UXO Tech I		
Tyler Szelig - UXO Tech I		
Summary of Activities:		
Mag and Flag Operations: Completed.		
<ul style="list-style-type: none"> Intrusive Operations: C32,C33,D33, and D34 		
QC/QA Complete:		
<ul style="list-style-type: none"> QC – C32,C33,D33, and D34 QC/QA- C37, D37, C36, D36, C35, D35,C34, D34, C33, D33, C32, and D32 . 		
Work Completed:	Today	Cumulative
Number of Anomalies flagged	0	898
Number of Anomalies investigated	402	1022
Number of Grids QA/QC	5 QC	12 QC/QA
Number of grids completed	8	12



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

Materials Recovered during Operations			
	Quantity	Location/Grid	Disposition
MEC	6 inch MK20 6 inch low ordered Fuze MK 10 Fuze MK 10	Grid C33 767643.85 N 480215.94 E Grid C33 767692.26 N 480254.09 E Grid C33 767654.91 N 480250.82 E Grid C33 767671.71 N 480239.51 E	Secured for demo
MD	220 Lbs	C32,C33,D33, and D34	Stored for turn in
Non-MD Scrap	15 lbs	C32,C33,D33, and D34	Tilcon Metal Roll off
Health and Safety: All personnel on site have read Work Plan and HASP. TILCON personnel escorted Contractor personnel to site. Tailgate safety meeting held by Team leader and team.			
Quality Control:			
Inspections Performed	Non-Conformances	Corrective Action (CA)	Follow-up on CA
Vallon/Schonstedt	One	shipped for repair	waiting return
All metals detectors(White)	None		
Vehicle Inspections	None		
Notes: Today 25.42tons of play ground quality sand was delivered to the demo site. Total sand 51 Tons on hand.			
Upcoming Activities:			
<ul style="list-style-type: none"> • Equipment Turn in • Equipment clean and Pack • Demolitions Operations 			
SUXOS: Steve Burhans (443-804-7448)		UXO SS/QC: Don Giouard (281-667-5061)	

PHOTO DOCUMENTATION



QA of Grids TILCON 03022011

TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086



Muniton Debris Tilcon 03022011

TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086



Metal Scrap Tilcon 03022011



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
 CONTRACT NUMBER: W912DR-09-C-0086

Grid No.	MEC Qty	MEC Found - Nomenclature	X	Y	Z	Date Located	Date Destroyed	QC Pass Date	Comments
C33	1	MK 20 6 inch	-	-	-	030211			See N and E above
C33	1	6 inch Low ordered	-	-	-	030211			See N and E above
C33	1	MK 10 Fuze	-	-	-	030211			See N and E above
C33	1	MK 10 Fuze	-	-	-	030211			See N and E above



TIME CRITICAL REMOVAL ACTION AT MOUNT HOPE QUARRY
CONTRACT NUMBER: W912DR-09-C-0086

Demo Shot Log

Date	Grid No.	MEC Qty	UXO Nomenclature	Status	# Deliveries	Demo Consumed	Demo Qty	Shot Cleared (Y/N)	Shot Record